EXTENSION OF TIME PROPOSAL

1	Name of work	Improvement to Roads & Drains at Main Roads and 1st to 6th Cross Roads at Byappa Garden in Ward No:10
2	Amount of Work Portion	2489903.00
3	Estimated Cost	25.00 Lakhs
4	Name of contractor	M/S KRIDL
5	Agreement No.	33/17-18
6	No. and date under which work order issued	33/17-18, Dated: 20-12-17
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	19-02-2018
9	Date of receipt of application in the sub division office	19-02-2018
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	53 Days
15	Date of recommending time limit applied for	10-04-2018
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	NO
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Site Dispute, Unless EOT is Recommended for Sanction.
22	Remarks of the EE with the daily rate of penalty proposed	Ext May be Granted from 19-2-18 to 10-4-2018, with penalty @ 3150 per day

Assistant Engineer

Assistant Executive Engineer

Executive Engineer